## CITY OF LAKE WALES PROJECT TRACKING LIST 2014-2015

| PROJECT                                   | BUDGET                       | COMMISSION   | SCHEDULED  | CURRENT   | STATUS     |
|---|------------------------------|--------------|------------|---|------------|
| NAME                                      |                              | APPROVAL     | COMPLETION | STATUS  | UPDATED    |
| AIRPORT                                   |                              |              |            |   |            |
| Runway Extension                          | \$5,300,000 -<br>\$4,300,000 | Yes          |            | Plans at 98%. Project is being market priced. Mitigation bank property acquired. Review to follow. Funding from various sources under investigation, i.e. FAA and FDOT. All white papers complete. See Airport Master Plan  | 10/28/2014 |
| Airfield Improvements<br>(Task Order #15) | \$161,000                    | yes - 7/2/13 | 09/30/15   | Plans were presented to the Airport Authority Board at the April meeting where they were reviewed and approved. SWFWMD exempted the need for a permit for the airport road rehabilitation portion of the project. HTA received a reduction in the permit fees required for the safety and taxi-way portions of the project. Commission accepted FAA agreement at 9/3 meeting. Task Order #16 with Hoyle Tanner for construction engineering and Dickerson Florida, Inc. for construction services was approved by the City Commission October 7, 2014. Preconstruction meeting was held, Wednesday, October 8, 2014. Project is anticipated to begin on Monday, November 3, 2014. | 10/28/2014 |
| RECREATION                                |                              |              |            |   |            |
| Skate Park Improvements                   | \$50,000                     | 7/15/2014    | 9/30/2015  | Completing Compliance documentation   | 10/28/2014 |
| Lake Wailes Trail                         | \$200,000                    | yes-1/15/13  | 12/31/2014 | Completed plans can be viewed in Planning Dept. Exercise Equipment has been installed. Contract with Cobb Site Development approved 7/1. Project has begun and is 35% complete. This includes resurfacing of the trail and expansion of parking area.   | 10/28/2014 |
| SEWER SYSTEM                              |                              |              |            |   |            |

| C Street Project   | \$1,062,527 | yes - 8/2/11    |                     | Construction has started 09-03-13. SRF has included this project for funding \$5.9 million; loan agreement approved. Extension request was submitted and approved. The initial CDBG portion is scheduled for completion 11-21-14                      | 10/28/2014 |
|--|-------------|-----------------|---------------------|---|------------|
| Relocation of Water/Sewer Lines on HWY 27 near Vanguard                  | \$300,000   |                 |                     | Contract with the engineer has been finalized; survey of the area is being done; 90 % plans have been generated. One bid submitted, it was a little high. Putting the project out to bid again; probably in mid December                              | 10/28/2014 |
| Other items approved or discussed at Commission Meetings                 |             |                 |                     |   |            |
| Resurfacing of the Scenic Highway from Mt. Lake Cutoff to Ray Martin Rd. |             |                 | to be<br>determined | The Project has been taken over by the Bonding Company (Surety). FDOT estimates that the work will begin October 20th. A public information meeting was held Oct 2. Progress meetings are held every Tuesday at 0900.                                 | 10/28/2014 |
| Cemetery   |             |                 | 1/31/2015           | Metzger-Willard was awarded the engineering contract;<br>Letter sent to Billy Allen 08-28-13 regarding lease<br>agreement minus 5 acres. Workshop conducted 02-18-<br>14. Construction is underway. Anticipate completion 2nd<br>week of January 2015 | 10/28/2014 |
| Spook HIII Sign  |             | 12/18/12 - Sign |                     | Delivered the bas relief to the Walesbilt. The draftsman is meeting with builder any day now, then engineer approves drawings for stamps-permits.   | 10/28/2014 |
| Preservation of Spook Hill   |             |                 |                     | Sunrise Apartments have planted oaks along the retention pond and roadway. In Phase 2, they will build the emergency entrance and fence, and put in additional landscaping with the rest of the buffer.   | 10/28/2014 |
| Library Statistics (through August)                                      |             |                 |                     | Total Circulation Books-by-Mail: 54,567 Total In-house circulation: 283,620 Total new borrowers: 1875 Total attendance at programs: 23,617 Computer users: 41,015   | 10/28/2014 |

## COMPLETED PROJECTS

| CITY COMMISSION ITEMS - STATUS REPORT                             |              |   |                    |  |                   |  |
|---|--------------|---|--------------------|--|-------------------|--|
| TASK  | MEETING DATE | RESPONSIBLE<br>PERSON                     | REQUEST<br>MADE BY | COMMENTS   | DATE OF<br>STATUS |  |
| Building Official assessing city's recreation/community buildings | 10/30/2012   | Cliff Smith, Don Porter<br>& James Slaton | Commission         | Due to recent organizational restructuring, the scope of the remaining facility assessments will be re-evaluated. A new schedule of assessments will be presented later in the year. | 10/28/2014        |  |

## COMPLETED ITEMS

| STRATEGIC PLAN ITEMS - STATUS REPORT |              |                       |                    |  |                   |  |
|--------------------------------------|--------------|-----------------------|--------------------|--|-------------------|--|
| TASK                                 | MEETING DATE | RESPONSIBLE<br>PERSON | REQUEST<br>MADE BY | COMMENTS   | DATE OF<br>STATUS |  |
| Green Initiatives                    | 1/12/2013    | Slaton                |                    | <ol> <li>Police department arrest packets are now digitally transmitted.</li> <li>Traffic crash reports are now digitally transmitted.</li> <li>Traffic citations are in the testing phase of being digitally transmitted. (These will save paper &amp; eliminate the need to drive to Bartow to deliver them)</li> <li>Human Resources/Finance is transitioning to electronic time sheets.</li> </ol> | 10/28/2014        |  |
| Capital Replacement Policy           | 1/12/2013    | Ecklund               |                    | Deferred by City Manager so as to include capital financing approaches. Will be revisited during the budget process.   | 10/28/2014        |  |