## CITY OF LAKE WALES PROJECT TRACKING LIST 2014-2015 **PROJECT SCHEDULED CURRENT STATUS** BUDGET **COMMISSION** NAME **APPROVAL** COMPLETION **STATUS** UPDATED **AIRPORT** Plans at 98%. Project is being market priced. Mitigation bank property acquired. Review to follow. Funding \$5,300,000 from various sources under investigation, i.e. FAA and Runway Extension Yes 6/3/2015 \$4,300,000 FDOT. All white papers complete. See Airport Master Plan Commission accepted FAA agreement at Sept. 3 meeting. Task Order #16 with Hoyle Tanner for construction engineering and Dickerson Florida, Inc. for construction services was approved by the City Commission October 7, 2014. Pre-construction meeting Airfield Improvements was held, Wednesday, October 8, 2014. Project began 9/30/2015 6/3/2015 \$161.000 yes - 7/2/13 (Task Order #15) on Monday, November 10, 2014 and is on schedule. The borrow pits (ponds) have been drained and are being filled (80% complete). Next step is demolition of taxiway delta. Overall project is at 45% completion and is still on schedule. RECREATION Contract awarded to Misiano Skateparks on May 19. \$50.000 7/15/2014 9/30/2015 6/3/2015 Skate Park Improvements Tentative start date for construction is June 29. Lake Wailes Trail \$200,000 yes-1/15/13 3/31/2015 Close-out in process. Trail mile Markers added. 6/3/2015 SEWER SYSTEM Close out Documents have been submitted for Phase I. C Street Project Phase II Application has been approved and will be 6/3/2015 \$6,695,751 yes - 6/2/15 submitted June 22

Relocation of Water/Sewer Lines on HWY 27 near Vanguard	\$300,000			On hold waiting for the go-ahead from finance.	6/3/2015
Other items approved or discussed at Commission Meetings					
Resurfacing of the Scenic Highway from Mt. Lake Cutoff to Ray Martin Rd.			to be determined	Construction is underway on the FDOT's 3.5-mile project. Construction of 1.5 miles of new sidewalks and improvements to the storm water system are progressing. Replacement of traffic lights and crosswalk improvements are included. Resurfacing will extend from Mt. Lake Cut-off to Ray Martin Road. Progress meeting are held weekly every Tuesday.	6/3/2015
Cemetery			4/30/2015	Project complete - need closeout	6/3/2015
Spook HIII Sign		12/18/12 - Sign		Delivered the bas relief to the Walesbilt. The draftsman is meeting with builder any day now, then engineer approves drawings for stamps-permits.	6/3/2015
Preservation of Spook Hill				Sunrise Apartments have planted oaks along the retention pond and roadway. In Phase 2, they will build the emergency entrance and fence, and put in additional landscaping with the rest of the buffer.	6/3/2015
Website redesign	\$25,000		6/1/2015	Staff training for new website was held the week of May 11. Launch date is June 17.	6/3/2015
Library Statistics (April)				Total Circulation Books-by-Mail: 31,289 Total In-house circulation: 161,440 Total new borrowers: 854 Total attendance at programs: 9,416 Computer users: 26,125	6/3/2015
COMPLETED PROJECTS					

Audiovisual Solution for the James P. Austin center	\$26,873	2/17/2015	4/17/2015	This project is complete.	6/3/2015
--	----------	-----------	-----------	---------------------------	----------

CITY COMMISSION ITEMS - STATUS REPORT						
TASK	MEETING DATE	RESPONSIBLE PERSON	REQUEST MADE BY	COMMENTS	DATE OF STATUS	
Building Official assessing city's recreation/community buildings	10/30/2012	Cliff Smith, Don Porter & James Slaton	Commission	Due to recent organizational restructuring, the scope of the remaining facility assessments will be re-evaluated. A new schedule of assessments will be presented later in the year.	6/3/2015	
Renaming of Washington Avenue to Obama Avenue	12/2/2014	James Slaton	Howell	Commission voted to approve a street to be named after Obama but voted down the resolution to change Washington Avenue. Suggestions for alternative streets for renaming are being solicited.	6/3/2015	
Depot Museum	3/2/2015	Kenneth Fields	Thornhill	Depot Museum was temporarily Closed on March 3, 2015. In process of hiring a director to help reopen. Commission has given consensus to hire a director for this year and next.	6/3/2015	

## COMPLETED ITEMS

STRATEGIC PLAN ITEMS - STATUS REPORT						
TASK	MEETING DATE	RESPONSIBLE PERSON	REQUEST MADE BY	COMMENTS	DATE OF STATUS	
Green Initiatives	1/12/2013	Slaton		<ol> <li>Police department arrest packets are now digitally transmitted.</li> <li>Traffic crash reports are now digitally transmitted.</li> <li>Traffic citations are in the testing phase of being digitally transmitted. (These will save paper &amp; eliminate the need to drive to Bartow to deliver them)</li> <li>Human Resources/Finance is transitioning to electronic time sheets.</li> </ol>	6/3/2015	
Capital Replacement Policy	1/12/2013	Ecklund		Deferred by City Manager so as to include capital financing approaches. Will be revisited during the budget process.	6/3/2015	